

EXHIBIT 7

ODYSSEY CONTRACTING CORP

PROTECTIVE COATING OF QUEENSBORO BRIDGE
CONTRACT NO. BRC 231P
REQUISITION NO. 036 O
PERIOD ENDING DECEMBER 31, 2007

ITEM	DESCRIPTION	CONTRACTED AMOUNT				THIS PERIOD		PREVIOUS PERIOD		TOTAL TO DATE	
		Qty	Unit	Unit Cost	Total	Qty	Amount	Qty	Amount	Qty	Amount
39831.0102	System B - Applied to Bare Steel Location 2	1	LS	\$ 19,197,200.00	\$ 19,197,200.00	0.00%	\$ -	73.12%	\$14,036,992.64	73.12%	\$ 14,036,992.64
39831.0401	System I - I Bars, Location 9	1	LS	\$ 600,000.00	\$ 600,000.00	0.00%	\$ -	81.53%	\$ 489,180.00	81.53%	\$ 489,180.00
39831.0601	Caulking	15,000	LF	\$ 4.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -
39832.300102	Class "A" - Containment System(s) Location 2	1	LS	\$ 16,106,800.00	\$ 16,106,800.00	2.45%	\$ 394,616.60	79.31%	\$12,774,303.08	81.76%	\$ 13,168,919.68
699.040001	Mobilization	1	LS	\$ 1,496,000.00	\$ 1,496,000.00	0.00%	\$ -	100.00%	\$ 1,496,000.00	100.00%	\$ 1,496,000.00
Total Contract Amount -->					\$ 37,400,000.00						
Total Amount This Period -->							\$ 394,616.60				
Total Amount Previous Period -->									\$28,796,475.72		
Total Amount To Date -->											\$ 29,191,092.32
EXTRA WORK / CHANGE ORDERS											
1	Extra Containment Ch. Or. 2005-0274	1	LS	\$ 517,145.97	\$ 517,145.97	0.00%	\$ -	95.00%	\$ 491,288.67	95.00%	\$ 491,288.67
2	Extra Containment Ch. Or. 2006-0143	1	LF	\$ 2,146,500.47	\$ 2,146,500.47	3.74%	\$ 80,279.12	79.02%	\$ 1,696,164.67	82.76%	\$ 1,776,443.79
Total Contract Amount -->					\$ 40,063,646.44						
Total Amount This Period -->							\$ 474,895.72				
Total Amount Previous Period -->									\$30,983,929.06		
Total Amount To Date -->											\$ 31,458,824.78

Un-Bonded Work for this Period
PP 63-69 S Plat Instl. / 20-14/46-53 Net Removal

\$368,469.11

**Ch. Or. 2006-0143

PP 123-108/1-15/30-47 45 Bays - Dec. 15, 2006
PP 26-30 4 Bays - Dec. 31, 2006
PP 22-26 4 Bays - Mar. 31, 2007
PP 22-19 3 Bays - Apr. 30, 2007
PP 15-19 4 Bays - May 31, 2007 - 60% - \$53,541.48
PP 47-55 8 Bays - June 30, 2007 - 60% - \$107,082.86
15-19 4 Bays/47-51 4 Bays - Sept. 40% - \$71,388.64
PP 59-62 (3 Bays) - Oct. 60% - \$40,156.11
PP 51-55 (4 Bays) - Nov. 40% - \$35,694.30
PP 62-68 (6 Bays) - Dec. 07 60% - \$80,312.22

\$22,308.94 Per Bay

TOTAL =	\$ 474,895.72
Less 5% Retainage	\$ 23,744.79
Less 5% Un-Bonded Work	\$ 18,423.46
Total Due to Sub. =	\$ 432,727.48

Partial 355,000.00
77,727.48